



Air Handling Unit Test Data

Job Number:

Date:

System:

UNIT INFORMATION	
Unit Number	
Location	
Area Served	
Manufacturer	
Model Number	
Serial Number	

Sample

AIR MEASUREMENTS	DESIGN	ACTUAL
Total Fan CFM		
Total Outlet CFM		
Total Traverse CFM		
Total Return Air CFM		
Total Outside Air CFM		
External Unit Static Pressure		
Total Fan Static Pressure		
Total Suction Static Pressure		
Total Discharge Static Pressure		
Fan RPM		
Diff. Press. Set Point		

MOTOR MEASUREMENTS	DESIGN	ACTUAL
Motor HP		
Motor Voltage		
Motor Phase		
Motor Amperage #1		
Motor Amperage #2		
Motor Amperage #3		
Motor Service Factor		
Motor RPM		
VFD Hz. Setting		
Overload Protection		

PULLEY & BELT DATA	
Motor Pulley	
Fan Pulley	
Belt - Quantity/Size	
Center Distance	
% Sheave Adjusted Closed	

Notes:

Blank area for notes.



Direct Drive Fan Coil Unit Test Data

Job Number:
System:

Date:

UNIT INFORMATION	
Unit Number	
Location	
Area Served	
Manufacturer	
Model Number	
Serial Number	

Sample

AIR MEASUREMENTS	DESIGN	ACTUAL
Total Fan CFM		
Total Outlet CFM		
Total Traverse CFM		
Total Return Air CFM		
Total Outside Air CFM		
External Unit Static Pressure		
Total Fan Static Pressure		
Total Suction Static Pressure		
Total Discharge Static Pressure		
Fan Speed Setting		

MOTOR MEASUREMENTS	DESIGN	ACTUAL
Motor HP		
Motor Voltage		
Motor Phase		
Motor Amperage		
Motor Service Factor		
Motor RPM		
Overload Protection		

Room	Number	Size	Type	Ak	Design		Actual	
					FPM	CFM	FPM	CFM
						0		0

Notes:



Duct Leakage Test Data - Percent Method

Job Number:
System:

Date:

TEST INFORMATION	
Unit Number	
Unit Location	
Area Served	
Description Of The Duct That Was Tested	
Fan CFM	
Design External Static Pressure	
Design Total Static Pressure	

Sample

TESTING TUBE	
Orifice Tube Model Number	
Orifice Tube Diameter	
Orifice Tube Calibration Date	

TEST MEASUREMENTS	DESIGN	ACTUAL
Leakage Test Static Pressure		
Orifice Pressure Drop		
Leakage Factor (%)	#DIV/0!	#DIV/0!
Leakage CFM		

SIGNATURES	
Test Performed By:	
Test Witnessed By:	

Notes:



Duct Leakage Test Data - SMACNA Method

Job Number:

Date:

System:

TEST INFORMATION	
Unit Number	
Unit Location	
Area Served	
Description Of The Duct That Was Tested	
Fan CFM	
Design Unit External Static Pressure	
Design Unit Total Static Pressure	
Duct Class/Pressure Class - SP" W.G.	
Seal Class (A, B, C)	
Leakage Class (3, 6, 12, 24)	
Leakage Factor - CFM/100 Sq. Ft.	

Sample

TESTING TUBE	
Orifice Tube Model Number	
Orifice Tube Diameter	
Orifice Tube Calibration Date	

TEST MEASUREMENTS	DESIGN	ACTUAL
Leakage Test Static Pressure		
Orifice Pressure Drop		
Leakage CFM		

SIGNATURES	
Test Performed By:	
Test Witnessed By:	

Notes:



Energy Recovery Unit Test Data

Job Number:
System:

Date:

Table with 3 columns: UNIT INFORMATION, Supply Fan, Exhaust Fan. Rows include Unit Number, Location, Area Served, Manufacturer, Model Number, Serial Number.

Sample

Table with 5 columns: AIR MEASUREMENTS, Design, Actual, Design, Actual. Rows include Total Fan CFM, Total Outlet CFM, Total Traverse CFM, Total Return Air CFM, Total Outside Air CFM, External Unit Static Pressure, Total Fan Static Pressure, Total Suction Static Pressure, Total Discharge Static Pressure, Fan RPM, Diff. Press. Set Point.

Table with 5 columns: MOTOR MEASUREMENTS, Design, Actual, Design, Actual. Rows include Motor HP, Motor Voltage, Motor Phase, Motor Amperage #1, Motor Amperage #2, Motor Amperage #3, Motor Service Factor, Motor RPM, VFD Hz. Setting, Overload Protection.

Table with 3 columns: PULLEY & BELT DATA, Design, Actual. Rows include Motor Pulley, Fan Pulley, Belt - Quantity/Size, Center Distance, % Sheave Adjusted Closed.

Notes:



Fan Test Data

Job Number:

Date:

System:

UNIT INFORMATION	
Unit Number	
Location	
Area Served	
Manufacturer	
Model Number	
Serial Number	

Sample

AIR MEASUREMENTS	Design	Actual	Design	Actual
Total Fan CFM				
Total Outlet CFM				
Total Fan Static Pressure				
Suction Static Pressure				
Discharge Static Pressure				
Fan RPM				

MOTOR MEASUREMENTS	Design	Actual	Design	Actual
Motor HP				
Motor Voltage				
Motor Phase				
Motor Amperage #1				
Motor Amperage #2				
Motor Amperage #3				
Motor Service Factor				
Motor RPM				
VFD Hz. Setting				
Overload Protection				

PULLEY & BELT DATA	
Motor Pulley	
Fan Pulley	
Belt - Quantity/Size	
Center Distance	
% Sheave Adjusted Closed	

Notes:

Blank area for notes



Outside Air Calculation Test Data - Temperature Method

Job Number:
System:

Date:

	Design	Actual
F _o CFM		
Outside Air CFM		#DIV/0!
Outside Air Percentage	#DIV/0!	#DIV/0!
Return Air Percentage	#DIV/0!	#DIV/0!
Outside Air Temp.	-	
Return Air Temp.	-	
Mixed Air Temp.	#DIV/0!	

$$\text{Design MAT} = \{OA\% \times OAT\} + \{RA\% \times RAT\}$$

$$\text{Actual OA\%} = \{RAT - MAT\} \div \{RAT - OAT\}$$

Notes:



Pulley & Belt Change Data


Job Number:
System:

Date:

Fan Pulley	
Pitch Diameter	
Bore Size	
Bushing Size	
Fan RPM	

Motor Pulley	
Pitch Diameter	
Bore Size	
Bushing Size	
Motor RPM	

Sample



Belt Size

Center Distance

Actual CFM	
Actual Fan RPM	0

Design CFM	
Required Fan RPM	#DIV/0!

Required Fan Pulley PD

Required Motor Pulley PD

Required Belt Pitch Length If Changing Motor Pulley

Required Belt Pitch Length If Changing Fan Pulley

Notes:



Static Pressure Profile

Job Number:
System:

Date:

Sample

Notes:



Circular Duct Traverse Test Data

Job Number:

Date:

System:

Trav. Number:

Traverse Location

Outlets Served

Sample

Duct Size

Diameter

Area

Design	
FPM	CFM
#DIV/0!	

Actual	
FPM	CFM
#DIV/0!	#DIV/0!

Static Pressure

Individual Velocity Readings

Notes:



Boiler Test Data

Job Number:
System:

Date:

Sample

BOILER INFORMATION	
Boiler Number	
Location	
System Served	
Manufacturer	
Model Number	
Serial Number	

HOT WATER DATA	Design	Actual	Design	Actual
Boiler GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0
MBH Performance	0.0	0.0	0.0	0.0

Notes:



Chiller Test Data

Job Number:
System:

Date:

CHILLER INFORMATION	
Chiller Number	
Location	
System Served	
Manufacturer	
Capacity	
Model Number	
Serial Number	

Sample

CHILLED WATER DATA	Design	Actual	Design	Actual
Chiller GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0
MBH Performance	0.0	0.0	0.0	0.0

CONDENSER AIR DATA	Design	Actual	Design	Actual
Entering Air Temperature				
Leaving Air Temperature				
Temperature Difference	0	0	0	0

OUTSIDE AIR CONDITIONS	Design	Actual	Design	Actual
Dry-Bulb Temperature				
Wet-Bulb Temperature				

Notes:



Chiller Test Data

Job Number:
System:

Date:

CHILLER INFORMATION	
Chiller Number	
Location	
System Served	
Manufacturer	
Capacity	
Model Number	
Serial Number	

Sample

CHILLED WATER DATA	Design	Actual	Design	Actual
Chiller GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0
MBH Performance	0.0	0.0	0.0	0.0

CONDENSER WATER DATA	Design	Actual	Design	Actual
Condenser GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0

OUTSIDE AIR CONDITIONS	Design	Actual	Design	Actual
Dry-Bulb Temperature				
Wet-Bulb Temperature				

Notes:



Cooling Coil Test Data

Job Number:
System:

Date:

COIL INFORMATION				
Unit Number				
Location				
COIL PERFORMANCE			Design	Actual
CFM				
GPM				
Entering Water Temperature				
Leaving Water Temperature				
Entering Air Temperature - D.B.				
Entering Air Temperature - W.B.				
Leaving Air Temperature - D.B.				
Leaving Air Temperature - W.B.				
Air MBH	0.0	0.0	0.0	0.0
Water MBH	0.0	0.0	0.0	0.0

COIL INFORMATION				
Unit Number				
Location				
COIL PERFORMANCE			Design	Actual
CFM				
GPM				
Entering Water Temperature				
Leaving Water Temperature				
Entering Air Temperature - D.B.				
Entering Air Temperature - W.B.				
Leaving Air Temperature - D.B.				
Leaving Air Temperature - W.B.				
Air MBH	0.0	0.0	0.0	0.0
Water MBH	0.0	0.0	0.0	0.0

Notes:



Cooling Tower Test Data

Job Number:

Date:

System:

TOWER INFORMATION	
Tower Number	
Location	
Manufacturer	
Model Number	
Serial Number	
Capacity	

Sample

TOWER PERFORMANCE	Design	Actual	Design	Actual
GPM				
Entering Water Temperature				
Leaving Water Temperature				
Entering Air Temperature - D.B.				
Entering Air Temperature - W.B.				
Leaving Air Temperature - D.B.				
Leaving Air Temperature - W.B.				

MOTOR MEASUREMENTS	Design	Actual	Design	Actual
Motor HP				
Motor Voltage				
Motor Phase				
Motor Amperage #1				
Motor Amperage #2				
Motor Amperage #3				
Motor Service Factor				
Motor RPM				
Fan RPM				
VFD Hz. Setting				
Overload Protection				

Notes:



Steam to Water Heat Exchanger Test Data

Job Number:
System:

Date:

HEAT EXCHANGER INFO	
Heat Exchanger Number	
Location	
System Served	
Manufacturer	
Model Number	
Serial Number	

Sample

PRIMARY SIDE	Design	Actual	Design	Actual
Steam Pressure - PSI				

SECONDARY SIDE	Design	Actual	Design	Actual
GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0
MBH Performance	0.0	0.0	0.0	0.0

Notes:



Water to Water Heat Exchanger Test Data

Job Number:
System:

Date:

HEAT EXCHANGER INFO	
Heat Exchanger Number	
Location	
System Served	
Manufacturer	
Model Number	
Serial Number	

Sample

PRIMARY SIDE	Design	Actual	Design	Actual
GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0
MBH Performance	0.0	0.0	0.0	0.0

SECONDARY SIDE	Design	Actual	Design	Actual
GPM				
Pressure Drop - Ft. of Water				
Entering Water Temperature				
Leaving Water Temperature				
Temperature Difference	0	0	0	0
MBH Performance	0.0	0.0	0.0	0.0

Notes:



Heating Coil Test Data

Job Number:
System:

Date:

COIL INFORMATION				
Unit Number				
Location				
COIL PERFORMANCE		Design	Actual	
CFM				
GPM				
Entering Water Temperature				
Leaving Water Temperature				
Entering Air Temperature - D.B.				
Leaving Air Temperature - D.B.				
Air MBH	0.0	0.0	0.0	0.0
Water MBH	0.0	0.0	0.0	0.0

COIL INFORMATION				
Unit Number				
Location				
COIL PERFORMANCE		Design	Actual	
CFM				
GPM				
Entering Water Temperature				
Leaving Water Temperature				
Entering Air Temperature - D.B.				
Leaving Air Temperature - D.B.				
Air MBH	0.0	0.0	0.0	0.0
Water MBH	0.0	0.0	0.0	0.0

Notes:



Pump Test Data

Job Number:
System:

Date:

PUMP INFORMATION	
Pump Number	
Location	
System Served	
Manufacturer	
Model Number	

Sample

PUMP MEASUREMENTS	Design	Actual	Design	Actual
Pump GPM				
System Required GPM				
Head Pressure - Ft. of Head				
Discharge Pressure - PSI				
Suction Pressure - PSI				
Discharge Valve Setting				
No Flow Pressure - Ft. of Head				
Impeller Size				
Diff. Press. Set Point				

MOTOR MEASUREMENTS	Design	Actual	Design	Actual
Motor HP				
Motor Voltage				
Motor Phase				
Motor Amperage #1				
Motor Amperage #2				
Motor Amperage #3				
Motor Service Factor				
Motor RPM				
VFD Hz. Setting				
Overload Protection				

Notes:



Balancing Equipment List

Job Number:

Date:

Equipment	Manufacturer	Model/Serial Number	Calibration Date
<h1>Sample</h1>			

Notes:



DEL - AIR

TAB Software, LLC

(302) 629-6565

Organization
Logo
Inserted
Here

Sample Sample TAB Report

Description Of The Project

Del-Air Job No.: ## - ###

Architect: Architect Name, Inc.

Engineer: Engineer Name, Inc.

Contractor: Contractor Name, Inc.

Lorem ipsum dolor sit amet, consectetur adipiscing elit. Morbi turpis neque, convallis eget ultricies et, fringilla sed risus. Nulla facilisis consequat enim, sit amet condimentum massa adipiscing sit amet. Sed mattis quam bibendum metus sodales vulputate. Suspendisse id erat ut diam commodo pellentesque. Duis ultricies nisl eget enim molestie blandit. Nunc malesuada, libero et ornare pulvinar, est risus tempor lectus, eu mattis metus urna ac orci. Maecenas facilisis neque nec augue gravida non sagittis quam bibendum. Ut quis fringilla ligula. Donec in lectus ut eros rhoncus elementum. Vestibulum vel leo pellentesque purus adipiscing vestibulum. Morbi fringilla commodo sapien, sit amet facilisis quam consequat nec. Sed luctus rhoncus augue et posuere. Phasellus a tempus lectus. Morbi eget diam mauris. Phasellus et pretium felis.

TAB Supervisor Signature: _____
FirstName LastName

Date: June 1, 2012

TAB Certification No.: ##-##



Electric Duct Heater Test Data

Job Number:
System:

Date:

HEATER INFORMATION			
Unit Number			
Location			
Manufacturer			
Model Number			

Sample

HEATER PERFORMANCE	Design	Actual		Design	Actual
CFM					
Entering Air Temperature - D.B.					
Leaving Air Temperature - D.B.					
Voltage					
Amperage					
KW					

HEATER INFORMATION			
Unit Number			
Location			
Manufacturer			
Model Number			

HEATER PERFORMANCE	Design	Actual		Design	Actual
CFM					
Entering Air Temperature - D.B.					
Leaving Air Temperature - D.B.					
Voltage					
Amperage					
KW					

Notes:



Project Summary

Job Number:

Date:


Sample



N.C. Sound Level Data

Job Number:
System:

Date:



OCTAVE BANDS - EQUIPMENT ON

Location	A	63	125	250	500	1000	2000	4000	8000

OCTAVE BANDS - EQUIPMENT OFF

Location	A	63	125	250	500	1000	2000	4000	8000

Notes:




Vibration Test Data

Job Number:
System:

Date:

Air Handling Unit



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Fan Bearing - Drive End						
2	Fan Bearing - Non-Drive End						
3	Fan Bearing - Center (if possible)						
4	Motor Bearing - Drive End						
5	Motor Bearing - Non-Drive End						
6	Casing - Bottom or Top						
7	Casing - Side						
8	Duct, After Flex Connection - Supply						
9	Duct, After Flex Connection - Return						

Notes:




Vibration Test Data

Job Number:
System:

Date:

Centrifugal Fan



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Fan Bearing - Drive End						
2	Fan Bearing - Non-Drive End						
3	Motor Bearing - Drive End						
4	Motor Bearing - Non-Drive End						
5	Casing - Bottom or Top						
6	Casing - Side						
7	Duct, After Flex Connection - Discharge						
8	Duct, After Flex Connection - Suction						

Notes:




Vibration Test Data

Job Number:
System:

Date:

Chiller



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Floor						
2	Base						
3	Base						
4	Floor						
5	Condenser Water In Piping Connection						
6	Condenser Water Out Piping Connection						
7	Chilled Water In Piping Connection						
8	Chilled Water Out Piping Connection						

Notes:




Vibration Test Data

Job Number:
System:

Date:

End Suction Pump



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Pump Bearing - Drive End						
2	Motor Bearing - Drive End						
3	Motor Bearing - Non-Drive End						
4	Coupling or Shaft Support						
5	Base Structure - Top						
6	Base Structure - Side						
7	Pipe, After Flex Connection - Discharge						
8	Pipe, After Flex Connection - Suction						

Notes:




Vibration Test Data

Job Number:
System:

Date:

In-Line Fan



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Fan Bearing - Drive End						
2	Fan Bearing - Non-Drive End						
3	Motor Bearing - Drive End						
4	Motor Bearing - Non-Drive End						
5	Casing - Bottom or Top						
6	Casing - Side						
7	Duct, After Flex Connection - Discharge						
8	Duct, After Flex Connection - Suction						

Notes:




Vibration Test Data

Job Number:
System:

Date:

Roof Exhaust Fan



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Fan Bearing - Drive End						
2	Fan Bearing - Non-Drive End						
3	Motor Bearing - Drive End						
4	Motor Bearing - Non-Drive End						
5	Casing - Top						

Notes:




Vibration Test Data

Job Number:
System:

Date:

Horizontal Split Case Pump



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Pump Bearing - Drive End						
2	Pump Bearing - Non-Drive End						
3	Motor Bearing - Drive End						
4	Motor Bearing - Non-Drive End						
5	Base Structure						
6	Casing Structure						
7	Pipe, After Flex Connection - Discharge						
8	Pipe, After Flex Connection - Suction						

Notes:




Vibration Test Data

Job Number:
System:

Date:

Utility Fan



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Fan Bearing - Drive End						
2	Fan Bearing - Non-Drive End						
3	Motor Bearing - Drive End						
4	Motor Bearing - Non-Drive End						
5	Casing - Bottom or Top						
6	Casing - Side						
7	Duct, After Flex Connection - Discharge						
8	Duct, After Flex Connection - Suction						

Notes:




Vibration Test Data

Job Number:
System:

Date:

Vane Axial Fan



Point	Location Description	Horizontal Plane		Vertical Plane		Axial Plane	
		Velocity	Disp.	Velocity	Disp.	Velocity	Disp.
1	Fan Bearing - Drive End						
2	Fan Bearing - Non-Drive End						
3	Motor Bearing - Drive End						
4	Motor Bearing - Non-Drive End						
5	Casing - Bottom						
6	Casing - Top						
7	Duct, After Flex Connection - Discharge						
8	Duct, After Flex Connection - Suction						

Notes: